

Table 1. City of Chico Stormwater Resource Plan Project Implementation Schedule

State Contract Schedule Item Number	Schedule Item	Proposed Detailed Schedule for Delivery to State	State Contract Critical Due Date	State Contract Estimated Due Date	Date Completed
	State Contract Executed	3/20/2017			
1.3	Detailed Project Schedule	4/19/2017	4/19/2017	NTP plus 30 days	4/19/2017
2.1	TAC membership delivery	4/21/2017		Apr-17	
1.2	TAC notification	4/10/2017			3/29/2017
2.2	Distribute TAC meeting 1 materials	4/19/2017			
2.2	TAC meeting 1	4/25/2017			
2.2	TAC meeting 1 summary	5/2/2017		May-17	
2.2	Submit TAC meeting agendas, notes, sign-ins, and Action Items	As meetings are completed	Feb-18	Ongoing	
6.1.1	Prepare Stakeholder Outreach, Education, and Public Participation Plan	4/30/2017		Apr-17	
6.1.3	Notification of Public/Stakeholder Meeting 1	4/26/2017			Apr-17
6.1.3	Public/Stakeholder Meeting 1	5/17/2017			
6.1.3	Public Meeting Materials	5/24/2017			
3.1	Annotated list of data and reports and gap analysis	4/27/2017		Apr-17	
3.2	Planning area description, map and boundaries	4/27/2017		Apr-17	
4.5	Draft Initial Projects List and Eligibility Screening TM	5/10/2017			
3.2	GIS mapping	5/19/2017			
4.1	Draft SWRP Outline	5/19/2017			
1.2	TAC notification	5/3/2017			
2.3	TAC meeting #2	5/24/2017			
2.3	TAC meeting 2 summary	5/31/2017		Feb-18	
4.5	Final Initial Projects List and Eligibility Screening TM	5/31/2017			
4.1	Final SWRP outline submitted to state	6/9/2017	7/31/2017		
4.3	Draft description of approach addressing water quality (WQMB TM)	6/2/2017		Jul-17	
4.4.2	Draft TM on modeling and methods (submit with WQMB TM)	6/2/2017			
1.2	TAC notification	5/24/2017			
2.3	TAC meeting #3	6/14/2017			
2.3	TAC meeting summary	6/21/2017		Feb-18	
6.1.3	Notification of Public Meeting	5/29/2017			
6.1.3	Public Meeting 2	6/19/2017			
6.1.3	Public Meeting Materials	6/26/2017			
4.3	Final description of approach addressing water quality (WQMB TM)	6/22/2017		Jul-17	
4.4.2	Final TM on modeling and methods	6/22/2017		Oct-17	
4.3	Draft TM on SWRP Project Evaluations, Ranking, and Prioritization	9/6/2017			
4.3	Draft TM on Implementation Strategy and Schedule	9/6/2017			
1.2	TAC notification	9/20/2017			
2.3	TAC meeting #4	10/11/2017			
2.3	TAC meeting summary	10/18/2017			
4.5	Final TM on SWRP Project Evaluations, Ranking, and Prioritization	10/23/2017			
4.6	Final TM on Implementation Strategy and Schedule	10/23/2017			
5.1	Start 30 Percent Design for Three Projects selected by the City	10/23/2018			
4.6	Project Assessment and Evaluation Plan (PAEP)	10/23/2017			
4.5	Submit to State results of analysis, prioritization and projects	10/26/2017		Oct-17	
4.7	Admin Draft SWRP and Self Certification Checklist	11/22/2017	1/31/2018		
4.8	City and State Admin Draft SWRP review comments to West Yost	12/8/2017			
4.8	Public Draft SWRP	12/20/2017		Jan-18	
	Holiday Break	12/23/17 to 1/2/18			
6.1.3	Notification of Public Meeting	1/3/2018			
6.1.3	Public Meeting 3	1/24/2018			
6.1.3	Public Meeting Materials	1/31/2018			
4.9	Summary of Comments	1/31/2018		Mar-18	
4.10	Final Draft SWRP	2/20/2018		May-18	
1.2	TAC notification	2/7/2018			
2.3	TAC meeting #5	2/28/2018			
2.3	TAC meeting summary	3/7/2018			
5.1	Draft 30 Percent Design for Three Projects to City	2/20/2018			
4.10	City and State Final Draft SWRP review comments to West Yost	3/7/2018			
5.1	City and State 30 percent design review comments to West Yost	3/7/2018			
4.11	Final SWRP and Self Certification Checklist	3/16/2018	6/30/2018		
5.1	Final 30 Percent Design for Three Projects to City	3/16/2018		Mar-18	
4.11	SWRP adoption materials to City	3/20/2018			
4.11	City Council adopts SWRP	4/17/2018			
4.11	Submit materials for NSV IRWM TAC Meeting	4/24/2018			
4.11	NSV IRWM TAC Meeting	5/16/2018			
4.11	NSV IRWM Adopts SWRP	6/4/2018			
	All work complete	7/31/2018	8/31/2018		

TAC meetings will be at 1:30 PM on the scheduled days.

Public/Stakeholder meetings will be at 6:00 pm on the scheduled days.